

2nd WORK REPORT ON THE CONSTRUCTION OF A BUILDING FOR THE PROCESSING OF SHEA NUTS BY THE NPO ACTIONS DE SOLIDARITE FOR THE WOMEN OF THE VILLAGE OF ASSODE IN THE MUNICIPALITY OF OUAKE

Wednesday, June 14, 2023

Around 7:00 am, the electricians started the work of installing the electrical wires, the earth cables, the boxes and cabinets on the building as for at night the women would be able to work using electrical light if possible or using a generator.

The electricians have completed the 1st phase of installation and the final phase will be done after the building will be finished in a short delay.



Monday, June 19, 2023

The masons began plastering the building, today two walls at the inside of the building are plastered by the masons without the help of the population team. The women's team was on the site to bring water for the work of the masons.



Tuesday, June 20, 2023

Very early in the morning the rain started, and only around 11:00 hrs. the masons began the plastering work and some walls inside the building were made without the help of the team of men from the population. They didn't come because today is the day of their Kassoua market which takes place every Tuesday, that means only once a week. Mr. Yolou Idrissou did everything possible to make sure that the masons had water to work with.



Wednesday, June 21, 2023

This morning the rain prevented the masons until 11:00 hrs. from working on the site. Then they plastered the two outer faces of the pillars of the building with a mixture of sikalite to prevent the penetration of water in rainy weather. The team appointed to represent the population to help the masons was absent, both men and women, after the rain they all went to work in the fields. Once again Mr. Yolou Idrissou and a young man found water for the masons to work on the site by the help of a tricyclist.



Thursday, June 22, 2023

Around 4:00 am Mr. Benoit D. Ahlonsou, the chairman of the NPO Actions de Solidarité, Mr. Armand Agossa, the secretary of the NPO, and Mr. Christian, the driver, arrived on the construction site to control the progress of the work. At the same time of the arrival of the NPO delegation, the doors and windows were delivered. Afrom about 6:00 am to 9:00 am it was raining. After the rain the visiting team took the road back to Calavi. The masons began to work and placed all the doors and windows of the building.



Friday, June 23, 2023

Around 8:00 am the plastering work is being continued very well on the exterior and interior of the building. As the designed group of men did not come, the women asked other villagers to represent the population on the site. After the meeting the women went to fetch water and bring it to the site, and two men helped the masons.



Saturday, June 24, 2023

From 8:00 am the plastering work is progressing very well on the side of the veranda of the building. The population team is there to bring water.

Sunday, June 25, 2023

The masonry team headed by Mr. Bruno is continuing the plastering work, and the women team is also present to bring water to the site, but the men of the population who were supposed to help the masons did not come.



Monday, June 26, 2023

Today some of the pillars of the building are being plastered, as well as the final work of some windows is completed. The team of women is present in order water will not lack on the site, but the men are absent.



Tuesday, June 27, 2023

The plastering (finishing) of the building continues very well. The work for the remaining windows and doors is being done. The team to help the masons did not come, but the women came to bring water to the masons before going to the Kassoua market.



Wednesday, June 28, 2023

Very early this morning the masons began by laying the ground of the two small rooms of the building and the veranda and their cementing is done. The women's team came to bring water, then they went home to prepare for the Tabaski party, but no one came from the men's team.





Thursday, June 29, 2023

Very early this morning the masons began by straightening the ground of the main hall of the building to prepare the cementing. The men's team is represented by four young people in addition to the women's team who is bringing water to the site, together the cementing work is done.



Friday, June 30, 2023

Today the masons cemented the ramp leading to the door of the main entrance of the building. The steps to access the office are plastered as well as the flowerpots which are at the front of the building. The anti-theft grids are placed at the office and the storage room.



Saturday, July 1, 2023

Today the chief mason Mr. Bruno checked all around the building to see if there are any errors on the building to be corrected. Minor fixes are made. Then the workers proceeded to clean their work materials in order to put them away.



Sunday, July 2, 2023

Mr. Roméo, chief electrician, arrived on site with his co-workers to install solar panels, light bulbs, switches, and sockets on the building.



Monday, July 3, 2023

This day is the return of all the teams who have been working on the construction site of a building to house the machines for processing shea nuts into butter by the NPO Actions de Solidarité for the benefit of women's groups in the village of Assodè. The painting team will be on site in the coming days to add colour to the building.



Reporter:
Jean Azombakin