

2. Work report on the construction of one building and toilets for the preschool of Gbessoumè March 13, 2022

While the walls are drying as for the roof to be made, our construction team is working in the toilet pit.



Just a short time later the toilet building is built and the doors are placed.



The roof covering sheets, the railings and the play equipment are also transported to Gbessoumè.



On March 7th, the carpenters arrive to prepare the beams for the roof structure.



The roof truss is made and the roofing sheets are placed. The railings are fixed to secure the veranda.



Once the roof is made, the masons can start plastering the walls. The toilet has also got its roof.



Finally, the floors are cemented.





The stairways are made.



The ridge of the roof is closed.



Finally, the playground equipment is set up.



The masonry work is complete. After a short break, the painters will go to Gbessoumè to enchant the gray of the building.

Many thanks to the employees of the association Fly and Help and to the donor. I ask for a little patience until the building will shine in cheerful colors.

With warm regards from Gbessoumè
Astrid Toda