

2nd part: Diary of the construction of two buildings, each holding four classrooms, for the secondary school of ADJAGBO by the association "ACTIONS DE SOLIDARITE" in collaboration with its partners

Tuesday, February 6th 2024

2nd building: The chief mason Mr. Bruno and his team install the windows on the building.

Wednesday, February 7th 2024

1st building : The chief mason Mr. Gérard and his team begin plastering the first room.

2nd building : The chief mason Mr. Bruno and his team also begin plastering the first room of his building.



Thursday, February 8th 2024

The plastering work on both buildings is progressing very well with the two teams in one classroom each.





Friday, February 9th 2024

1st building : Die Verputzarbeiten gehen mit dem Team des Maurermeisters Gérard sehr gut voran.

2nd building : Das Team von Maurermeister Bruno kommt mit den Verputzarbeiten im Klassenraum 2 gut voran.

The locksmith Sosthène supplies the toilet doors.



Saturday, February 10th, 2024

1st building : Mr Gérard's team is making good progress with the plastering work and they are in classroom 2.

First, the interior walls of the classrooms are plastered.

2nd building : Mr. Bruno's team is plastering the 3rd classroom and things are progressing well.

Monday, February 12th, 2024

1st building : The interior plastering of the 2nd classroom continues.

2nd building : The interior plastering of the 3rd classroom continues and the finishing work on the windows is also progressing.



Tuesday, February 13th, 2024

1st building : The interior plastering of the classrooms 3 and 4 has begun.

The exterior plastering of the veranda is about to begin at the 3rd classroom.

2nd building: The interior plastering of the 4th room is in progress. The rear of the building is plastered externally with Sikalite and Sikaatex to ensure good waterproofing.



Wednesday, February 14th, 2024

1st building : The interior plastering of the 4th classroom continues and is progressing very well.

2nd building : At the same time, work will begin on the exterior plastering of the veranda of the four classrooms.



Thursday, February 15th, 2024

1st building : Plastering on the outside of the building underneath the veranda is executed.

2nd building : The external surfaces of the pillars are plastered with Sikalite and Sikalatex to ensure good waterproofing of the walls.



Friday, February 16th, 2024

1st building : The external surfaces at the backside of the building are plastered by adding Sikalite and Sikalatex to the plaster, to prevent rainwater to penetrate during the wet seasons.

2nd building : The remaining external backside is plastered with Sikalite and Sikalatex to prevent future moisture from rain.



Saturday, February 17th, 2024

1st building : The two sides at the ends of the pillars are plastered with Sikalite and Sikalatex.

2nd building : The finishing of the roof supports is carried out and three sides in front of the veranda are also plastered.



Monday, February 19th, 2024

1st building : The eight panels are made by masons.

2nd building : Two panels and three posts of the veranda are plastered.



Wednesday, February 20th, 2024

1st building : In front of the veranda there are three panels and three pillars being plastered.

2nd building : Three panels and three pillars of the veranda are plastered.

Toilet : Each masonry team installs 7 doors.





Wednesday, February 21st, 2024

1st building : The pillars and the remaining veranda front panels are plastered.

2nd building : The veranda panels and pillars are plastered.

Toilet : The plastering work on the toilets has begun.

The work on the construction site is progressing very well.

Nb. In the evening, the chairman of the NPO "ACTIONS DE SOLIDARITE" visited the construction site to assess the progress of the work.





Thursday, February 22nd, 2024

1st building : The remaining pillars and panels of the veranda are plastered.

2nd building : The bricklayers plaster the two dividing walls of the veranda and the corresponding pillars.

Plastering work on the toilets is progressing.



Friday, February 23rd, 2024

1st building : Three roof supports are plastered with their corresponding pillars.

2nd building : In the first classroom, the team chief mason Bruno AHLONSOU has started cementing the floor.



Saturday, February 24th, 2024

1st building : The four classrooms are leveled by the bricklayers and prepared for concreting.

2nd building : The floor of the 2nd classroom is cemented.

Plastering work continues on the toilets. The plumber is carrying out the excavation and connecting the shower pipes.

Mr Maxime AGBOZO from the municipality of AB-Calavi visits the construction site to see the progress of the works.





Monday, February 26th, 2024

1st building : The floor of the first classroom is cemented.

2nd building : The floor of the third classroom is cemented

Toilet : The cubicles are plastered inside.



Tuesday, February 27th, 2024

1st building : The floor of the 2nd classroom is cemented.

2nd building : The floor of the last classroom is cemented.

Toilets: The interior plastering of the toilet cubicles is carried out and the pillars of the wall around the toilet block are boarded up and then cast.

Ramps for disabled students: The chief metalworker Mr. Sosthène connects the railings to the pillars of the two ramps.



Wednesday, February 28th, 2024

1st building :The floor of the 3rd room is cemented.

2nd building : The floor of the veranda is leveled and compressed.

Toilets :, The plastering work is progressing very well and the pillars in the wall are being cast.



Thursday, February 29th, 2024

1st building : The floor of the last room is cemented.

2nd building : The team chief mason Bruno is cementing the veranda.

Toilets: Some toilet pots are set up and cemented in.



Friday, March 1st, 2024

1st building : The masons level and consolidate the floor of the veranda and prepare it for cementing. The flower beds are plastered.

2nd building : The steps for the entrances to rooms 2, 3 and 4 are plastered.

Toilets : The plastering work in the cubicles and the wall continue.





Saturday, March 2nd, 2024

1st building : The entire veranda is cemented and the sides of this veranda are plastered. The pillars of the ramp are boarded and cast.

2nd building : The ramp pillars are being lined and then cast. In addition, the steps to the rooms have been cemented and the flower beds at the front of the building have been plastered.



Monday, March 4th, 2024

1st building : The steps are plastered, then the pillars of the ramp are plastered.

2nd building : The pillars of the ramp are plastered.

Toilet : The cubicles are plastered.



Tuesday, March 5th, 2024

1st building : The remaining ramp pillars are plastered and the ramp is then concreted.

2nd building : The ramp pillars are plastered and to close the roof the masons have applied a first layer of cement mixed with Sikalite and Sikalatex.



Wednesday, March 6th, 2024

1st building : The roof gable is sealed with cement mixed with Sikalite and Sikalatex to prevent the penetration of rainwater.

2nd building : The ramp is cemented

Toilet : The wall is plastered and the entrance door to the girls' toilet and shower area is installed.



Thursday, March 7th, 2024

2nd building : The roof gable of this building is also closed with a mixture of Sikalite, Sikalatex and cement to make the roof waterproof

Toilet : The wall is further plastered.



Friday, March 8th, 2024

1st and 2nd buildings : The small jobs that remain on the buildings are done by the masons (such as the brackets for the doors and shutters).

Toilet : The space between the two toilet blocks is filled with sand.



Saturday, March 9th, 2024

Toilet : The remaining unplastered walls are plastered.

The entrance door to the boys' toilet block is installed.

The surrounding of the two school buildings is being cleaned up.



Monday, March 11th, 2024

Toilet : The courtyards of the boys' and girls' toilets are being concreted by the two construction teams.

NB :In the evening, the first chairman of the NPO ACTIONS DE SOLIDARITE, Mr. Benoit D. AHLONSOU, and the managing director, Ms. TODA, visite the construction site to see for themselves the progress of the work.



Tuesday, March 12th, 2024

The flowerbeds around the toilet block will be plastered by the evening. Preliminary cleaning is underway at both school buildings.

The old toilets are integrated into the « toilet castle ».



Wednesday, March 13th, 2024

The tilers laid the tiles in the students' shower cubicles.



Thursday, März 14th, 2024

The plumber installs the hand basin and other shower accessories.



The buildings and toilets are now waiting for the painting work to begin.

Reporter :

AZOMBAKIN Jean